GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Panchayat Raj & Rural Development Department – Guntur District - Construction of CDPO office Building in Repalle – Postfacto extension of agreement time up to 30-09-2016 for a period of (212) days without imposing penalty – Accorded - Orders – Issued.

- -

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 873 Dated: 20-10-2016

Read the following:-

1. GO.Ms.No.29, WCD&SC Dept., dt:09.12.2014.
2. From the CE., PR., NABARD&MGNREGS Hyd., Lr.No.NG7/CDPO building/Repalle/TS/2015, Dt.20.09.2016.

--00--

O R D E R :-

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD&MGNREGS, Andhra Pradesh, Vijayawada in his letter second read above, Government, after careful examination of the proposal, hereby accord Postfacto extension of agreement time up to 30.09.2016 for a period of (212) days without imposing penalty as the delay was not attributable to the Contractor and without any financial implication in respect of the work "Construction of CDPO office Building in Repalle" Guntur District under ICDS Projects.

2. The Chief Engineer, Panchayat Raj, NABARD&MGNREGS, Andhra Pradesh, Vijayawada shall take further necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

DINESH KUMAR
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj, NABARD&MGNREGS,
Do-No.3-20/4, Anikapadu, Vijayawada-521108,
Andhra Pradesh.
The Superintendent Engineer, Panchayat Raj, Guntur District.

Copy to:
PS to Minister (PR, RWS & NREGS)
PS to Spl.CS (PR&RD).
Sf/SCs.

//FORWARDED BY ORDER//

SECTION OFFICER